

W018N14A (Telemetry for N. 18th Standpipe)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Executed change order for 18th Street tank telemetry - GRW reviewed shop drawings 	<ul style="list-style-type: none"> - Garrison to complete telemetry work - GRW to supply as-builts
---	--

WLPMN05A (Raw Water Supply Well)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - City agreed to 750 gallon per minute pump - Shop drawing review by GRW 	<ul style="list-style-type: none"> - Finish yard and piping installation - Finish construction - Put well in to service. - Inspection and closeout - Grant closeout and inspection
---	---

W641N12A (US 641 North tank painting)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Project complete 	<ul style="list-style-type: none"> - Light to be installed at top of the tank highlighting MSU logo
--	--

W153613A (Waterline Relocation at Bridge Replacement)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Signed agreement with the state for engineering/construction - Project designed - Easement secured 	<ul style="list-style-type: none"> - Construction by city workers * All time and materials must be logged in sufficiently to receive reimbursements
--	---

W121N13A (HWY 121 Water Relocation Project for road widening)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Bids opened on February 3rd and project awarded to Salmon Construction - Project start date was March 17th - Materials delivered - Construction started on Coldwater Road 	<ul style="list-style-type: none"> - Construction - Monitor return work and provide assistance as necessary - Completion date set for October 13, 2014
--	---

WOPPO13A (Opportunity Drive waterline extension to Vintage Hills Subdivision)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - All plans have been approved by DOW - BTM hired to install line off of Utterback 	<ul style="list-style-type: none"> - Extend line for tap on Poor Farm Road
---	---

Water Projects - Various

<ul style="list-style-type: none"> - Pogue/Story Avenue improvements: Upsizing of lines east of 12th Street. Approximately 300 ft. has been completed thus far. Other sections remain east of 8th Street. - Fire hydrant painting/replacement: Will continue to inventory and change-out hydrants as need be. - Sycamore Street Improvements: Increasing line size near 16th Street. Project is on-hold. - Tabard Drive extension to HWY 641: Extension of 8” PVC line from Tabard to complete loop to 641. Planning stages. Will carry forward money to be utilized on Squire Road waterline extension. - Squire Road waterline extension: Extension of 8” water main on Squire Road to loop line on Oaks Country Club Road. Set for '14-'15 budget. - WLPMS13A (Master Plan): Final copy for review received in early January. Copies returned to GRW for final revisions on March 27th. Final report by end of April. - Water and Sewer main extension @ Robertson Road South/HWY 94: GRW has begun design for project. Summer/Fall 2014 project.
--

SBCRK12A(B)(C)(D) (Upgrade to the Wastewater Treatment Plant and Collection System. A) Old Bee Creek Interceptor; B) East Fork Clark’s River Pump Station and Force Main; C) WWTP Improvements; D) East Fork Clark’s River Interceptor

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - 12A: Cleary Construction has laid pipe up to the Culver’s bore. Boring crew is completing final bore. 24 excess abnormal weather days have been granted. - 12B: Plans submitted to DOW and approved; however, wetland mitigation is required. - 12C: Plans brought to 100%; plans submitted to DOW on January 9, 2014. - 12D: All easements with the exception of 2 secured; plans brought to 100% and plans approved by DOW. 	<ul style="list-style-type: none"> - 12A: Continue with construction; construction administration and monitoring of project. Substantial completion by July 10, 2014. - 12B: Prepare and submit wetlands mitigation plans to COE. Bid project by summer; award project. - 12C: Receive approval from DOW; bid project for at least 2 months; award project by early summer and begin construction. - 12D: Condemnation of property for one of the final easements; bid project.
--	---

S012S12A (Phase VI Sewer Rehabilitation)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Insituform selected as contractor for this project - All cleaning and TV work completed - CIPP lining work complete - Point repairs by Murctco nearing completion - BLD is nearing completion of service connects and spot repairs 	<ul style="list-style-type: none"> - Continue construction - Monitor return work following contractor's work - Substantial completion by March 26, 2014
--	--

SOPPO13A (Sewer extension to Vintage Hills Subdivision)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Plans submitted to DOW and approval received - YEC selected as contractor for project - Extension off Utterback is completed, line tested, mandrel test 30 days from now - Contractors working on line off Poor Farm Road the week of 3/31 	<ul style="list-style-type: none"> - Construction to continue - Line testing - Other parties connect to the line
---	---

S014S13A (Sewer extension to 1403 Main Street)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - DOW approval - Construction of sewer line - Contractors installed sewer line across entrance 	<ul style="list-style-type: none"> - Record as-builts - Project closeout
--	--

Sewer Projects - Various

<ul style="list-style-type: none"> - Sewer Extension west of Melvin Henley Drive: GRW to begin engineering/design. FY '14-'15 project. - Water and Sewer main extension @ Robertson Road South/HWY 94: GRW has begun design for project. Summer/Fall 2014 project.
--

G121N13A (Gas relocation project on HWY 121 for road widening)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Bids opened on February 3rd and project awarded to ECI - Project start date was March 17th - Materials being delivered week of April 7th 	<ul style="list-style-type: none"> - Construction - Monitor return work and provide assistance as necessary - Completion date set for October 13, 2014
--	---

G094E07A, GOCON11A, GRIVE12A (Phases I, II, and III high pressure loop gas project)

Recent Activities

Upcoming activities

- Extension of gas line along 641 South - Construction complete and line successfully tested	- Monitor return work - Begin on next phase of extension going south – now part of G00014A
---	---

GPURD12A (4” Gas Main from Old Newburg to Van Cleave)

Recent Activities

Upcoming activities

- Construction complete	- Project close-out - Monitor return work - Still receiving interest from others in the area. Once enough interest is generated, a new project folder will be created
-------------------------	---

GFAXN12A (Gas Main Extension on Faxon Road – *see G00014A*)

Recent Activities

Upcoming activities

--	--

GRBMN13A (Proposed 2” Gas Main on Rob Mason Road – *see G00014A*) *north project on Rob Mason Road, just south of Westhaven Subdivision

Recent Activities

Upcoming activities

--	--

GRBMN10A (Proposed 2” Gas Main on Rob Mason Road – *see G00014A*) *south project on Rob Mason Road, around Culver Road

Recent Activities

Upcoming activities

--	--

G112412A (Gas Main on HWY 1124 in Graves County)

Recent Activities

Upcoming activities

- Construction of 2500’, 4” plastic pipe installation for customers	- Finish construction (564 section) to chicken farm(s) pending
---	--

G00014A (FY 2014-2015 Natural Gas Contract – Main Extensions)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Working with Tennergy on contract documents - Narrowed intended project scope G641S14A: 4” and 2” extensions on 641 South to Tom Taylor and Quail Run Subdivision GFAXN12A: 2” and 4” extension on Turner Road, Faxon Road, HWY 94E, and Nelson Key GRBMN14A: 2” on Rob Mason from 94 West to Rudolph Tire G094E14A: 2” Gas Main on HWY 94 East from Van Cleave to Knight GSPNG10A: 2” Gas Main on Spring Road from Coles Campground to Wrather GVNCL14A: 2” gas main extensions on Van Cleave and Todd Road - 8.69 miles total - Finalized plans 	<ul style="list-style-type: none"> - Bid out the materials in April/May - Bid advertisement early-to-mid April for construction contract - Bid opening by early May - Hopeful awarding of bid by the May 8th or May 22nd council meeting - Start construction project at the beginning of FY ’14-‘15 - Construction Administration
--	--

Gas Projects - Various

n/a

D006S12A (6th and Main box culvert rehab)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Project is on-hold - Investigative down-stream improvements 	<ul style="list-style-type: none"> - Finalize design - Receive contractor estimates - Purchase materials
--	---

DSPCRK14A (Spring Creek Drive Drainage Improvements, Phase II)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Discussion of project - Up to 700 feet of pipe that will redirect water from Tabard Drive intersection 	<ul style="list-style-type: none"> - Feasibility Study on project
---	--

K015N13A (Sidewalk and crosswalk enhancements on Main Street, Hughes Avenue, and N. 15th Street)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Project was bid in December - Krieb Concrete was selected for construction - Change order for time extension and additional work by Robertson Elementary was added 	<ul style="list-style-type: none"> - Closeout
--	--

KTRANS12A,B,C,D,E (Various sidewalks through the City of Murray as part of the Transit Livability Grant)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - KTRANS12A (Sycamore/Coldwater/ N. 16th): Complete. - KTRANS12B (N. 18th, Transit Way, Lowes Drive): Project complete. - KTRANS12C (S. 9th Street): Project complete. - KTRANS12D (Doran, Payne, and Sharpe Street): Project complete - KTRANS12E (Shared Use Trail at Bee Creek Soccer Complex): Wilkins Construction was hired as contractor. Trail was excavated and rock is in place. Stop work order issued but work is to ensue on April 14th 	<ul style="list-style-type: none"> - KTRANS12A: Monitor erosion by ditches on Coldwater Road. Contractor notified. - KTRANS12B: Monitor drainage on N. 18th Street - KTRANS12C: Monitor return work and review the diamond plates over the flumes. May be too flimsy. - KTRANS12D: Contractor has been notified that the ditch line will need to be regarded. - KTRANS12E: Pave path; inspection; project closeout
---	--

K012S13A (Bee Cree Scenic Trail)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Brandstetter Carroll, Inc. selected for design of trail - Contract agreed upon by Brandstetter and City of Murray - Layout of trail with engineers and 5H on 4-9-14 	<ul style="list-style-type: none"> - Stakeholder meeting - Review initial design plans
---	--

K013S14A (S. 13th Street Sidewalks)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Determined layout of sidewalks from Poplar to Sycamore Street 	<ul style="list-style-type: none"> - Finalize plans and prepare specs - Bid project by mid-to-late April - Sidewalk construction to begin in May
---	---

R121N12A (Widening of HWY 121 from 12th Street to Bailey Road)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Gas (Tennergy) and water (GRW) are overseeing the gas and water utility relocation projects 	<ul style="list-style-type: none"> - Utility relocations - KYTC to award construction contract once all utilities are relocated
---	---

RGLEN05A (Murray Business Loop Project)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - RFQs submitted to various firms across the state for ROW acquisitions - Strand Associates selected to do ROW acquisitions - BFW is working with Time Warner to finalize their utility relocation 	<ul style="list-style-type: none"> - Initiate contract with Strand and begin ROW acquisitions
--	--

R016N07A (Roundabout at 5 points)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Have met with URS, design consulting firm. Their recommendation is to go with a 4 leg roundabout with Coldwater Road traffic being redirected on to N. 16th Street 	<ul style="list-style-type: none"> - URS will proceed forward (with KYTC's intended blessing) with design - Utility review and coordination
---	---

RCLFM13A (Widening of College Farm Road by CCHS for additional turn lane)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Received preliminary plans from KYTC - Reviewed preliminary sewer and utility work and consulted with KYTC - Funding set for project 	<ul style="list-style-type: none"> - State will proceed with design - Utility coordination as needed
--	--

PCLFM12A (1807 College Farm Road - Residential PDP - Tony Nolcox)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - All approvals received - Utilities extended - Building permit issued 	<ul style="list-style-type: none"> - Monitor construction
--	--

PCLFM12B (College Farm Road - Residential PDP – Glen Peters and Brad Wedel)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Building permit issued - Footers poured for project - Construction underway 	<ul style="list-style-type: none"> - Monitor construction and stabilization of property
---	--

P016N13A (Residential PDP on N. 16th Street, Racer Villas east of Moose Lodge – Dale Campbell)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Received advisory/compatibility approval in April – 70, 1 bedroom apartments - Preliminary plat was denied - Project is presently on-hold according to real estate agent 	<ul style="list-style-type: none"> - Still need approvals from PC and BZA and time limit has exceeded
--	--

PMAIN13A (Multi-family development at 1403 and 1405 Main Street – Scott Adams)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Sewer extended to property - Construction is underway by contractor 	<ul style="list-style-type: none"> - Monitor construction
--	--

PUTTR12B (440 Utterback Road - Wesley of Murray)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - C/O issued - Sewer extension to property (see SOPP013A) 	<ul style="list-style-type: none"> - Project closeout - Monitor stabilization and drainage
--	--

PLOWE12A (Lowe’s Drive multi-unit development(s) – Troy Stovall)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Earthwork is presently underway - Project is on-hold 	<ul style="list-style-type: none"> - Continue with earthwork - Monitor utility and drainage
---	---

P004N14A (Commercial PDP – Greg Williams)

Recent Activities

Upcoming activities

<ul style="list-style-type: none"> - Preliminary approvals granted by PC and BZA 	<ul style="list-style-type: none"> - Final approval by PC in April - Issue building permit
---	--

P016N13A (The Keys – Residential PDP – Nat Rassi)

Recent Activities

Upcoming activities

- Preliminary approvals granted by PC and BZA	- Final approval by PC in April - Utility coordination - Issue building permit
---	--

PCOLD13A (Residential PDP – Tung Dinh)

Recent Activities

Upcoming activities

- Received final approval for project in March	- Issue building permit - Utility coordination
--	---

AROBS14A (Annexation and subdivision by Justin Phillips on Robertson Road South – 14.39 acres)

Recent Activities

Upcoming activities

- Mr. Phillips went before Planning Commission and zoning was sent to council without a recommendation - PC will reconsider application at April PC meeting before resubmitting to city council	- Finalize zoning - Review plans and utilities for compliance
--	--

A094W14A (Annexation at NE intersection of Robertson Road and 94)

Recent Activities

Upcoming activities

- Goes before PC in April for annexation request	- Set zoning before PC - Forward recommendations to city council - Utility coordination
--	---

ABAML14A (Annexation – 5.42 acres east of Bambi Lane – Steve Dublin)

Recent Activities

Upcoming activities

- Goes before PC in April	- Set zoning - Forward recommendations to City Council - Utility coordination
---------------------------	---

BUILDING CONSTRUCTION PROJECTS

BLOWE12A (Los Portales): Footers poured, construction underway.
P121N04A (North Pointe Professional Park): 3rd building of PDP is presently under construction. 1 more unit remains.
B641N14A (EDC): Plans on file, no building permit issued.
P016N12A (Multi-unit development on N. 16th before Campus Core – Stovall): Drainage issues still need to be monitored by the entrances and property owner may need to improve stabilization.
BCOTT14A: (Cottage Lane Development off College Farm Road – Nolcox): 4 buildings have been erected. Work taking place on the interior. Developer has requested to put in more units.
BUTTR13A: (Hickory Woods Memory Care Addition(s)). Utilizing part of the previous Paul Garland development next door. Plans recently submitted for review but approval is going through the state. Apartments will be reviewed by the City once those are submitted.
B012N14A: (The Cookout): Building permit issued. Construction underway.
BUTTR12A: (Wesley of Murray): C/O issued.
B094W09A: (Hospice House): Plans on file. Most likely will be reviewed by the state.
BDORN13A: (New multi-purpose gymnasium for Murray High School). C/O issued.
McDonald's: Plans on file.

Arbor Creek Subdivision – Subdivision created by Ryan Stanger on HWY 121 South. Waterline extended to developer in July. Need to monitor return work on both sides of the highway.
